



DAILY FIELD REPORT

Tuesday, January 13, 2026

PROJECT INFORMATION	
Project Name	Jordan High School
Project Number	03-123570
Client	Long Beach Unified School District
Location	1453 Atlantic Ave

REPORT DETAILS	
Inspector	Austin Knowland
Weather	clear - 72
Status	DRAFT

WORK ACTIVITIES		
Contractor/Trade	Manpower	Work Activities
ABC Plumbing	5	Layout for underground utilities. Prepare RFIs, coordinate with trades
XYZ Electric	4	Coordinate with trades. Layout. Prepare RFIs

VISITORS	
Andy Sein	DSA - Field Engineer site walk
Tim James	Owner / District - Meeting to discuss site access plan

MATERIALS DELIVERED	
Items	Rebar for CMU wall

ISSUES & SAFETY	
Issues/Delays	Material lead times for mechanical equipment

Safety Incident	1st safety meeting. Refer to meeting minutes
------------------------	--

INSPECTIONS

Details	No inspections today
----------------	----------------------

ADDITIONAL NOTES

Notes	N/A
--------------	-----

EQUIPMENT

On Site	Backhoe, bobcat
----------------	-----------------

PHOTOS



Trenching for utilities



Roof system install



Trenching for utilities

SIGNATURE

Inspector

Austin Knowland

Report Date

Tuesday, January 13, 2026