

DAILY FIELD REPORT

Tuesday, January 13, 2026

PROJECT INFORMATION	
Project Name	Jordan High School
Project Number	03-123570
Client	Long Beach Unified School District
Location	1453 Atlantic Ave

REPORT DETAILS	
Inspector	Austin Knowland
Weather	clear - 72
Status	DRAFT

WORK ACTIVITIES		
Contractor/Trade	Manpower	Work Activities
ABC Plumbing	5	Layout for underground utilities. Prepare RFIs, coordinate with trades
XYZ Electric	4	Coordinate with trades. Layout. Prepare RFIs

VISITORS	
Andy Sein	DSA - Field Engineer site walk
Tim James	Owner / District - Meeting to discuss site access plan

MATERIALS DELIVERED	
Items	Rebar for CMU wall

ISSUES & SAFETY	
Issues/Delays	Material lead times for mechanical equipment
Safety Incident	1st safety meeting. Refer to meeting minutes

INSPECTIONS	
Details	No inspections today

ADDITIONAL NOTES	
Notes	N/A

EQUIPMENT	
On Site	Backhoe, bobcat

PHOTOS



Trenching for utilities



Roof system install



Trenching for utilities

SIGNATURE

AK

Inspector	Austin Knowland
Report Date	Tuesday, January 13, 2026