



PROJECT Lincoln Elementary School Modernization	PROJECT NO. 2024-LEA-001	DSA FILE NO. 01-119542	REPORT DATE Thursday, February 20, 2025
--	-----------------------------	---------------------------	--

Daily Construction Report — Report #41

SUBMITTED

REPORT DETAILS			
PREPARED BY Robert Davis, Superintendent	ORGANIZATION Turner Construction	WORK START 6:30 AM	WORK END 4:30 PM
WEATHER CONDITIONS			
MORNING (AM) Clear, 58°F, Wind: calm	AFTERNOON (PM) Sunny, 68°F, Wind: SW 5mph	PRECIPITATION None	SITE CONDITIONS Dry, firm ground. All wor...
WORKFORCE (32 WORKERS ON-SITE)			
TRADE	COUNT	CONTRACTOR	WORK DESCRIPTION
Iron Workers	8	Able Steel	Foundation reinforcement Grid B-4, steel er
Electricians	6	Valley Electric	Conduit rough-in Rooms 201-204, panel prep
Plumbers	5	Central Plumbing	Waste lines Building B, fixture rough-in L1
Laborers	8	Turner Construction	General cleanup, material handling, excavatio
Carpenters	5	Turner Construction	Formwork L1 framing Grid C-D, shoring
TOTAL ON-SITE	32		
WORK PERFORMED			
STRUCTURAL			
Continued Level 1 framing at Grid C-D. Placed remaining #4 bars at 12" OC for foundation mat at Grid B-4. AOR site visit at 2:00 PM — reviewed rebar spacing and approved for pour.			
ELECTRICAL			
Conduit rough-in Rooms 201-204 (EMT 3/4" and 1"). Started main panel mounting per revised E-101 drawing. Junction box installation at corridor B.			
PLUMBING			
Continued waste line installation Building B — 4" DWV through floor penetrations. Fixture rough-in valves at L1 restrooms (8 of 12 complete).			
GENERAL			
Stripped forms at Grid A-B footings (7-day cure complete). Material staging for next week's steel delivery. Site cleanup and housekeeping.			
SAFETY			
INCIDENTS 0	NEAR MISSES 0	TOOLBOX TALK TOPIC Fall Protection — Ladder Safety & Scaffold Tie-Off Requirements	
ATTENDEES 32	SITE SAFETY CONDITIONS All barricades in place. Excavation properly shored. SWPPP BMPs inspected — compliant.		

EQUIPMENT ON SITE			
EQUIPMENT	HOURS	STATUS	USAGE
Crane — 25-ton mobile	8 hrs	ACTIVE	Steel erection and material hoisting
Concrete pump truck	4 hrs	STANDBY	On-site for scheduled pour tomorrow
Excavator — CAT 320	6 hrs	ACTIVE	Utility trench excavation at Grid F
Skid steer loader	8 hrs	ACTIVE	Material handling and site grading
Generator — portable	10 hrs	ACTIVE	Temporary power for east wing

MATERIAL DELIVERIES & ISSUES			
MATERIAL	QTY	STATUS	SUPPLIER / NOTES
Rebar — #4 Grade 60	2.4 tons	DELIVERED	Nucor Steel — for Grid B-4 mat
EMT Conduit 3/4"	480 LF	DELIVERED	Graybar — electrical rough-in
4" DWV Pipe	320 LF	DELIVERED	Ferguson — Building B waste lines
Structural Steel Connectors	—	DELAYED	Expected 2/21 — Pacific Steel

VISITORS
Thomas Wright (AOR) — 2:00-3:30 PM, site inspection of foundation rebar at Grid B-4

SUPERINTENDENT NOTES & REMARKS
AOR site visit at 2:00 PM — reviewed rebar spacing at Grid B-4 and confirmed conformance with S-201. Inspection report IR-2025-041 expected to be filed tomorrow.
Material delivery delayed for structural steel connectors from Pacific Steel — expected arrival February 21. No schedule impact anticipated as steel erection not on critical path this week.
Concrete pour for Grid B-4 foundation scheduled for tomorrow (2/21) at 7:00 AM. Atlas Testing Labs notified for test cylinder pickup. Mix design per approved SUB-0003.

PHOTOS (4 ATTACHED)		
PHOTO ID	CAPTION	BY
PH-2025-041-01	Foundation rebar layout Grid B-4 — looking east	R. Davis
PH-2025-041-02	Conduit rough-in Room 203 — ceiling	R. Davis
PH-2025-041-03	Formwork stripping Grid A-B footings	R. Davis
PH-2025-041-04	AOR site visit — rebar inspection B-4	R. Davis

CERTIFICATION & SIGNATURE	
I certify that this report accurately reflects the work performed, workforce, materials, equipment, and conditions observed on-site for the date indicated above.	
PREPARED BY Robert Davis Superintendent, Turner Construction Date: 02/20/2025	REVIEWED BY Signature / Date